



Calibration / Preventive Maintenance Record
For
WATERS Test Equipment

(1) PERFORM DATE: 12 / 06 / 20 (2) DUE DATE: 14 / 06 / 20 (3) FREQUENCY: 12 months

(4) NEXT PERFORM DATE: 12 / 06 / 21 (5) DONE BY: 246394 P
(Badge/SIGN)

(6) CALIBRATION: YES / (NO) (CIRCLE ONE)

(7) PREVENTIVE MAINTENANCE: (YES) / NO (CIRCLE ONE)

(8) T.E. TESTER NO : TE82943-14

(9) SYSTEM NAME : BSM / QSM Final Test

(10) TESTER NAME : TE82943-14 , Acivity SDS Tester

(11) LOCATION : 5th Floor , Kallang Place (Production area)

(12) ADJUSTMENT MADE: YES / (NO)
(ADJUSTMENT MADE DURING CALIBRATION / PREVENTIVE MAINTENANCE)

(13) EQUIPMENT USED	SERIAL NO	CAL DATE	CAL DUE DATE
DC Tracking Power Supply	7090053	18 / 05 / 20	18 / 05 / 21
Digital multimeter	90240092	13 / 02 / 20	13 / 02 / 21
	End of data	/ /	/ /
		/ /	/ /
		/ /	/ /

(14) Procedure Step #	Expected	Actual	Remarks
1-7	0.000 $\pm$ 0.022 VDC	-0.001 VDC	NA
1-7	0.000 $\pm$ 0.022 VDC	-0.002 VDC	NA
1-9	2.000 $\pm$ 0.022 VDC	1.999 VDC	NA
1-9	2.000 $\pm$ 0.022 VDC	2.003 VDC	NA

NOTES:

(15) EQID NO: PM 03480

(16) REPORT NO: NA

(17) PROCEDURE NO: WAT-RW-SKI01716 (735001828) Rev B

(18) REVIEWED BY: JOEL MAMALATED DEDUYO / [Signature] 12 / 06 / 20
NAME/SIGN/DATE (DD/MM/YY)