

FLEXTRONICS

Functional Tester Preventive Maintenance Checklist

PROJECT NO: 186269505 / 186269506
 DESCRIPTION: Rear Panel Test CPU
 EQID NO : PM 01573

STATION	Alliance	
DONE BY	246394	
DATE	18 Sep 20	N/A
REVIEWED BY	246154	
DATE	18 Sep 20	

* For Miscellaneous Equipments, please write descriptions on remark column

A) DOMESTIC CLEANING	TICK IF DONE	REMARKS
Rear Panel Test Station	✓	N/A
Column Heater Module (s/n: H05SMH075E)	✓	N/A
End of data		

* For Miscellaneous cables please write descriptions on remark column and tick on Good/Bad column where applicable.

B) CHECK CONDITION OF CABLES/CONNECTOR	GOOD	BAD	REMARKS
Rear Panel Test Station	✓		N/A
Column Heater Module	✓		N/A
End of data			

* Please indicate any additional measurements need to be taken below. Mandatory ONLY for "EARTH" Grounding.

C) POWER SOCKET OUTLET "EARTH" MEASUREMENT	READING (OHMS)	REMARKS
1) POWER SOCKET OUTLET "EARTH" TO TESTER CASING (< 1 OHMS)	0.6	N/A
End of data		

* Please indicate Test Software Name and Version use below

D) TEST SOFTWARE VERIFICATION	REVISION	REMARKS
Rear Panel Test	1.0	N/A
End of data		

* Please indicate Tester Name below

E) TEST VERIFICATION	PASS	FAIL	REMARKS
TEB2573 (Rear Panel Test)	✓		N/A
End of data			

STANDARD REFERENCE EQUIPMENT USED :

TYPE	SERIAL NUMBER	CAL DUE DATE
Fluke 179	90240092	13 Feb 21
End of data		

COMMENTS (IF ANY)

N/A

FLEXTRONICS

Functional Tester Preventive Maintenance Checklist

PROJECT NO: 186269505 / 186269506
 DESCRIPTION: * ~~Power~~ Auto loader 2 CPU
 EQID NO : PM 01574

STATION	Alliance	
DONE BY	246394 R	
DATE	18 Sep 20	NIA
REVIEWED BY	246154 <i>msh</i>	
DATE	18 Sep 20	

* For Miscellaneous Equipments, please write descriptions on remark column

A) DOMESTIC CLEANING	TICK IF DONE	REMARKS
Auto loader 2 station	✓	NIA
End of data		

* For Miscellaneous cables please write descriptions on remark column and tick on Good/Bad column where applicable.

B) CHECK CONDITION OF CABLES/CONNECTOR	GOOD	BAD	REMARKS
Auto loader 2 station	✓		NIA
End of data			

* Please indicate any additional measurements need to be taken below. Mandatory ONLY for "EARTH" Grounding.

C) POWER SOCKET OUTLET "EARTH" MEASUREMENT	READING (OHMS)	REMARKS
1) POWER SOCKET OUTLET "EARTH" TO TESTER CASING (< 1 OHMS)	0.3	NIA
End of data		

* Please indicate Test Software Name and Version use below

D) TEST SOFTWARE VERIFICATION	REVISION	REMARKS
NIA	NIA	NIA
NIA	NIA	NIA

* Please indicate Tester Name below

E) TEST VERIFICATION	PASS	FAIL	REMARKS
Auto loader 2	✓		NIA
End of data			

STANDARD REFERENCE EQUIPMENT USED :

TYPE	SERIAL NUMBER	CAL DUE DATE
Fuke 179	90240092	13 Feb 21
End of data		

COMMENTS (IF ANY)

NIA

* correction of wrong entry

f Mohammad Shamsul. 246394. 18 Sep 20

SKW-RW-SKR00036 Rev C