

Waters Corporation - Test Record

Part Number: 210001115

Product:

Operator: administratorStart Time: 03/12/2019, 11:10:Serial Number: 21/066End Time: 03/12/2019, 11:18:Test System: TE82988-12Test Software: CLocation: GES Venture, Singapore

Name	LSL	Measurement	USL	Unit	Outcome
R008.Test.BUTP.ON					PASS
R012.Enter VxWorks					PASS
R020.Test.HV Power.Internal					PASS
PHT +430	400	428.842890836	460	V	PASS
PHT Readback	-2.5	-1.223633029	2.5	%	PASS
NHT -430	-460	-429.061634607	-400	V	PASS
NHT Readback	-5	-1.028317032	5	%	PASS
Impactor +ve (750)	712.5	757.532469135	787.5	V	PASS
Impactor +ve (750) RBK	-2.5	0.518857698	2.5	%	PASS
Impactor +ve (1500)	1425	1507.462504942	1575	V	PASS
Impactor +ve (1500) RBK	-2.5	0.891923406	2.5	%	PASS
Impactor -ve (750)	-787.5	-744.009900688	-712.5	V	PASS
Impactor -ve (750) RBK	-2.5	-0.107638907	2.5	%	PASS
Impactor -ve (1500)	-1575	-1479.269825899	-1425	V	PASS
Impactor -ve (1500) RBK	-2.5	-1.426141066	2.5	%	PASS
ETD +ve (750)	712.5	758.173084275	787.5	V	PASS
ETD +ve (750) RBK	-2.5	-0.427775294	2.5	%	PASS
ETD +ve (1500)	1425	1508.481238507	1575	V	PASS
ETD +ve (1500) RBK	-2.5	-1.113271172	2.5	%	PASS
ETD -ve (750)	-787.5	-744.625621294	-712.5	V	PASS
ETD -ve (750) RBK	-2.5	-0.74635209	2.5	%	PASS
ETD -ve (1500)	-1575	-1480.351476756	-1425	V	PASS
ETD -ve (1500) RBK	-2.5	-1.121086475	2.5	%	PASS
Settling Time	1	8.0283	15	mSec	PASS
Report Text		F30DF8190000			DONE
Report Text		5600			DONE
R091.BUTP.OFF					DONE

FCT2 Overall Result - PASS

Signed:

Date:

END OF DATA